



WEST MIDLANDS Local Transport Plan

WEST MIDLANDS LOCAL TRANSPORT PLAN



West Midlands Congestion Target Delivery Plan 2007

This Delivery Plan was submitted to the Department for Transport in April 2007. It is also available on the internet at www.westmidlandsltp.gov.uk.

Submitted on behalf of:

Birmingham City Council
Coventry City Council
Dudley Metropolitan Borough Council
Sandwell Metropolitan Borough Council
Solihull Metropolitan Borough Council
Walsall Metropolitan Borough Council
Wolverhampton City Council
Centro-WMPTA

The document is printed, as far as possible, in accordance with RNIB guidelines.

It can be made available in the following formats:

Large print
Braille
Audio Cassette







For further details of distribution and formats, please contact:

CEPOG Support Team
Centro House
16 Summer Lane
Birmingham
B19 3SD

Tel: (0121) 214 7353
Fax: (0121) 214 7348
Email: CEPOGCoreSupport@centro.org.uk

April 2007

Issue and Revision Record

Ver	Date	Originator (Print) (Signature)	Checker (Print) (Signature)	Approver (Print) (Signature)	Description
1	23 March 2007	Martyn Holloway 	George Parsons 	Trevor Errington 	For consideration at 30 th March P & T Sub-Committee
2	19 April 2007	Jim Harte Chairman – CEPOG 	Trevor Errington Leader – CST 	Councillor L Gregory, Chairman - P & T Sub-Committee 	For submission to DFT on 20 th April 2007

Congestion Target Delivery Plan

Contents

Introduction	2
Purpose of this Delivery Plan	2
1 Background	6
1.1 Aim of the Target	6
2 Governance	10
2.1 Structure	10
2.2 Organisation	11
2.3 Appropriateness of the Governance Structure	15
2.4 Reporting Arrangements	16
3 Risk	22
3.1 Risk Management	22
4 Delivery	30
4.1 The Delivery Chain	30
5 Communications	34
5.1 Communications Strategy	34
5.2 High Level Communications	35
5.3 Internal Communications	35
5.4 External Communications	35
6 Enabling Actions and Delivery Levers (Districts)	38
6.1 Introduction	38
6.2 Corridor / Network Interventions	39
6.3 Area Wide Initiatives	42
6.4 Process for Future Development of the Programme	43
7 Key Milestones	48
7.1 Milestone Schemes	48

8	Progress	52
8.1	Ownership	52
8.2	Governance	52
8.3	Risk Management	52
8.4	Communications	54
8.5	Programme Delivery	55
8.6	Monitoring and Review	55
8.7	Trajectory	55
9	Appendix - Initial Programme Scheme Locations	58

Tables

Table 2.1	- Nominated Team Members from Authorities	13
Table 2.2	- Nominated Team Members from Stakeholders	13
Table 2.3	- Monitoring Programme	18
Table 3.1	- Strategic Level Risks and Mitigation Measures	23
Table 5.1	- Consultation Responses	34
Table 7.1	- Milestone Schemes	48
Table 9.1	- Route 1, Initial Programme Scheme Locations	61
Table 9.2	- Route 2, Initial Programme Scheme Locations	63
Table 9.3	- Route 3, Initial Programme Scheme Locations	64
Table 9.4	- Route 4, Initial Programme Scheme Locations	65
Table 9.5	- Route 5, Initial Programme Scheme Locations	68
Table 9.6	- Route 6, Initial Programme Scheme Locations	72
Table 9.7	- Route 7, Initial Programme Scheme Locations	75
Table 9.8	- Route 8, Initial Programme Scheme Locations	77
Table 9.9	- Route 9, Initial Programme Scheme Locations	80
Table 9.10	- Route 10, Initial Programme Scheme Locations	83
Table 9.11	- Route 11, Initial Programme Scheme Locations	85
Table 9.12	- Route 12, Initial Programme Scheme Locations	90
Table 9.13	- Route 13, Initial Programme Scheme Locations	97
Table 9.14	- Route 14, Initial Programme Scheme Locations	104
Table 9.15	- Route 15, Initial Programme Scheme Locations	109
Table 9.16	- Route 16, Initial Programme Scheme Locations	111
Table 9.17	- Route 17, Initial Programme Scheme Locations	115
Table 9.18	- Route 18, Initial Programme Scheme Locations	118

Table 9.19 - Route 19, Initial Programme Scheme Locations	120
---	-----

Figures

Figure 1 - West Midlands Congestion Target Routes	3
Figure 1.1 - Current AM Peak Time Delay Costs	6
Figure 1.2 - The Impact of Congestion	7
Figure 2.1 - Governance Structure	10
Figure 4.1 - Organisation Chart	30
Figure 6.1 - Example of Route Appraisal	40
Figure 6.2 - Corridor / Network Interventions	41
Figure 8.1 - Example of Risk Assessment	53
Figure 8.2 - LTP Congestion Target Trajectory	56

